

Minutes of the 139th State Level Facilitation Cell Meeting

Held on 14th January, 2019 , at 11.00 AM at the IPICOL Conference Hall, under the Chairmanship of Chairman, IPICOL

Participants: Sri Nitin B Jawale(MD,IPICOL), Sri KC Mohanty(CGM,SLNA), Sri SK Mohanty(CGM(Land),IDCO), Smt. Saudamini Sethi (GM,IDCO), Sri C.P.Das(SLFC Member, OSPCB), Sri MR Roul(GM,OPTCL), Sri S.K.Kar(DGM,IPICOL), Sri Malay Panda(IPICOL), Sri S.K. Panigrahi(Manager, Accounts), Shri Devashish Pradhan(CA,IPICOL), Smt. Surjeeta Behera(Consultant,IPICOL), Sri B. Panigrahi(F&B), Sri Debadatta Pattnayak(Consultant,IPICOL), Sri D K Senapati(Manager,IPICOL), Smt Bharathi Sitha(Labour Dept.), Sri Rajib Dhal(DGM,SLNA), Sri B.Swain(GM(Elect.,IDCO), Dr. Bhatka Kabi Das(CGM(P&C),IDCO), Sri Ashok Chincela(UCCI),S.K Dash(Manager(Elect),IDCO)

The issues pertaining to the following industries were discussed and actions taken as follow:

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)																				
A	Software Development																							
1	GO SMILE(CICG)	Weekly Review <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: center;">Dept.</th> <th style="text-align: center;">Unattended Inspection</th> <th style="text-align: center;">Report Pending</th> <th style="text-align: center;">Tagging Status</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">Labour</td> <td style="text-align: center;">5</td> <td style="text-align: center;">8</td> <td style="text-align: center;">0</td> </tr> <tr> <td style="text-align: center;">F&B</td> <td style="text-align: center;">2</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> </tr> <tr> <td style="text-align: center;">OSPCB</td> <td style="text-align: center;">9</td> <td style="text-align: center;">1</td> <td style="text-align: center;">0</td> </tr> <tr> <td style="text-align: center;">LM</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> </tr> </tbody> </table> <ul style="list-style-type: none"> Registration Status: 3995 	Dept.	Unattended Inspection	Report Pending	Tagging Status	Labour	5	8	0	F&B	2	0	0	OSPCB	9	1	0	LM	0	0	0	<ul style="list-style-type: none"> Field visit to various units to be organised, with DGM, SLFC Member, GMDIC along with industry associations, to seek feedback on the actual efficacy of the GOSMILE system. Feedback in GO SWIFT to be made mandatory, with only few questions. Action: DGM,SLNA	<ul style="list-style-type: none"> Integration of Energy Department inspections with GO SMILE to be expedited.
Dept.	Unattended Inspection	Report Pending	Tagging Status																					
Labour	5	8	0																					
F&B	2	0	0																					
OSPCB	9	1	0																					
LM	0	0	0																					
B	Land																							
2	M/s Hindustan Coca Cola Beverages Expansion of non-alcoholic beverage plant at I.E., Khurda.	Being followed up.The company representative though assured over phone has not formally communicated yet. A mail has been given to respond immediately.	To be followed up for deposition of land cost and Ground Breaking. Action: Nodal Officer/SLFC Member, IDCO	To be followed up for deposition of land cost in 2-3 days, and Ground Breaking. Action: Nodal Officer/SLFC Member, IDCO																				
3	M/s Surya Foods and Agro Ltd Biscuit manufacturing unit of 45,000 TPA, At- Khordha Food Park.	Objection period is upto 20 th January. After that the lease would be sanctioned.	To be followed up for allotment of balance land by 20 th February, 2019 Action: Nodal Officer	To be followed up for allotment of balance land by 20 th February, 2019 Action: Nodal Officer																				
4	M/s West Coast Paper Multi Layer Double Coated Paper Board manufacturing plant and 12 MW CPP at Sonapur	Being followed up.	MD, IPICOL may call the proponent to check on the proponent visit to finalise the land. Action: Nodal Officer/ SLFC Member, IDCO	To be followed up for finalisation of land. Action: Nodal Officer/ SLFC Member, IDCO																				
5	M/s Vijaynagar Bio-Tech (P) Ltd Maize Starch manufacturing unit at Nawarangpur.	Demarcation was going on, on 11.01.2019.Tendering process has been floated with date of technical bid opening on 8.2.19	Demarcation to be completed by 14.01.2019. Tendering process for power and water infrastructure to be expedited.	Demarcation has been completed. Tendering process for power and water infrastructure to be expedited. Company may be asked to apply for																				

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
			Action: CGM(P&C), (IDCO)/ Nodal Officer	power connection on GO SWIFT. Action: CGM(P&C), (IDCO)/ Nodal Officer
6	M/s Shree Malani Foams Pvt. Ltd Manufacturing of PU Foam and Foam products at Khurdha	Being followed up next date for court hearing.	To be followed up for court orders for vacation of land. Infrastructure work to be expedited. Action: CGM(Land), IDCO/SLFC Member (IDCO)/Nodal Officer	To be followed up for court orders for vacation of land. Infrastructure work to be expedited. Tree felling to be taken up by IDCO. Action: CGM(Land), IDCO/SLFC Member (IDCO)/Nodal Officer
7	IDL Chemicals Land Issue	File is in process.	Land to be finalised at the earliest. To be followed up for Ground Breaking. Action: SLFC Member (IDCO)/Nodal Officer	Land allotment to be expedited. To be followed up for Ground Breaking. Action: SLFC Member (IDCO)/Nodal Officer
8	ITC Land Issue	No further progress has been made. It will be raised in next SPMG.	To be followed up for expedition of land allotment. Else it may be raised in SPMG. Action: SLFC Member(IDCO)/ Nodal Officer	To be followed up for expedition of land allotment by this week, else it may be raised in SPMG. Action: SLFC Member(IDCO)/ Nodal Officer
9	M/s Sadhav Group of Companies Change of location from village-Boitarakuda, Paradip to village-Udayabatta near Ramghat to set up Maritime repair services unit at Paradipeep in the district of Jagatsinghpur	Being Followed up.	To be followed up for rectification of the location in the NOC by C&T Dept. Action: Nodal Officer/ SLFC Member(IDCO)	To be followed up for rectification of the location in the NOC by C&T Dept. Issue regarding handover of Essar land to be taken to SLSWCA. Action: Nodal Officer/ SLFC Member(IDCO)
10	M/s Infunex Healthcare Pvt. Ltd. Production of "Intravenous Fluids" of 9.36 crores bottles per annum capacity at: Ramdaspur, Dist- Cuttack	Company will deposit land cost on shortly.	To be followed up deposition of land cost and ground breaking. Action: Nodal Officer/SLFC member(IDCO)	To be followed up deposition of land cost and ground breaking. Action: Nodal Officer/ SLFC member(IDCO)
11	M/s Tirupati Containers Pvt. Ltd. 0.3 MTPA Rolled and Processed Steel Plant, 0.12 MTPA Tube Mill and 2500 nos. of LPG Cylinder Manufacturing Unit at KNIC, Jajpur	Meeting is being organised shortly.	A meeting to be held with the proponent at the level of MD, IPICOL, CGM(Land), IDCO and CGM(SLNA),IPICOL to clarify on the land issue. Action: Nodal Officer/SLFC member(IDCO)	A meeting to be held with the proponent at the level of MD, IPICOL, CGM(Land), IDCO and CGM(SLNA),IPICOL to clarify on the land issue. Action: Nodal Officer/SLFC member(IDCO)

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
12	Supply of molten metal/ingots to AAPL by NALCO	Being followed up.	Infrastructure facilities of land water and power at AAPL to be expedited. To be followed up for Ground breaking of interested proponents at AAPL. MD,IPICOL to nominate a representative for the Technical committee Action: CGM(Land),IDCO/ Nodal Officer	Infrastructure facilities of land water and power at AAPL to be expedited. To be followed up for Ground breaking of interested proponents at AAPL. Technical parameters being worked out by the committee, to be expedited before INCAL. Action: CGM(Land),IDCO/ Nodal Officer
13	M/s ORICON Enterprises Ltd Road and Drainage work	Being followed up.	Issue pertaining to road and Drainage system to be expedited. To be followed up for inauguration. Action: CGM(P&C), IDCO /Nodal Officer	Issue pertaining to road and Drainage system to be expedited. To be followed up for inauguration. Action: CGM(P&C), IDCO /Nodal Officer
14	M/s Sure Safety Solutions Pvt. Ltd. non-transfer of land	Agreement between TATA and IDCO has been signed on 11.01.2018.	Registration for TATA is scheduled to happen on 8.1.19. to be followed up with the proponent to take up the matter with TATA. Action: Nodal Officer/SLFC member(IDCO)	Agreement between TATA and IDCO has been signed on 11.01.2018. The proponent to take up the matter with TATA. May be dropped. Action: Nodal Officer/ SLFC member(IDCO)
C	Power			
15	Power Supply to I.E. Khurdha	The work order is to be issued to M/s Akhandalamani Electricals & Construction, Cuttack, but the contractor has not submitted the B.G. after which the work order will be issued.	The work to be completed by March 1st week. Shri M.R. Roul(SLFC member)	The work to be completed by April end. Shri M.R. Roul(SLFC member)
16	Kurl-on Power Issue	The estimate has been submitted to C.G.M(P&C), IDCO by the D.H.(Electrical).	The proponent, SLFC Member(OPTCL), Nodal Officer to resolve the issue at earliest. Action: Nodal Officer/SLFC Member(OPTCL)	The issue to be resolved by 19.01.2019 Action: Nodal Officer/SLFC Member(OPTCL)
D	Water			
17	IDCO Water Supply Paradeep Water Supply System	In response to the IOCL letter dtd 3.1.19 DoWR has been moved to	To be followed up with IOCL. Action: SE(PH),IDCO/CGM(P&C),IDCO	IDCO to follow up for the NOC to take over IOCL Intake pump house located

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
	Progress Monitoring	consider and issue NOC to take over the inventory from IOCL, situated on DoWR land at Taladanda, Paradeep.		at Taladanda Canal. Issue expected to be resolved by 31 st January. Water Supply at Ramdaspur and Chhatabar Industrial estate to be expedited and completed by 24 th January. Action: CGM(P&C),IDCO
F	New Projects			
18	New Projects Briefed by GM (SLNA)	<p><u>Application recd, being taken up</u></p> <ol style="list-style-type: none"> 1. Aditya Birla fashion 2. Barcom 3. OCL 4. Challah Infratech 5. IOCL <p><u>To be followed up for submission</u></p> <ol style="list-style-type: none"> 1. MKK Metals 2. Shiv Shakti -Steel 3. B-One-Feed plan 4. Agni Steel 5. Som Distillery 6. KJS 7. TATA 8. Apeejay 	<p><u>Application recd, to be taken up</u></p> <ol style="list-style-type: none"> 1. Aditya Birla fashion 2. Coastal Corporation 3. Barcom 4. OCL 5. Challah Infratech 6. IOCL <p><u>To be followed up for submission</u></p> <ol style="list-style-type: none"> 1. MKK Metals 2. Shiv Shakti -Steel 3. B-One-Feed plan 4. Agni Steel 5. Som Distillery 6. KJS 7. TATA 8. Apeejay 9. TM International 	<p><u>Application recd, to be taken up</u></p> <ol style="list-style-type: none"> 1. Aditya Birla fashion 2. Barcom 3. Challah Infratech <p><u>To be followed up for submission</u></p> <ol style="list-style-type: none"> 1. MKK Metals 2. Shiv Shakti -Steel 3. B-One-Feed plan 4. Agni Steel 5. Som Distillery 6. KJS 7. TATA 8. Apeejay 9. TM International
G	Miscellaneous Issues			
19	M/s Gokul Agro Resources Ltd 750,000 ton per annum Vegetable oil manufacturing unit at- Paradeep	Being followed up.	Gujarat based companies to be pursued, through a facilitation meeting at Ahmedabad. Action: Nodal Officer	Gujarat based companies to be pursued, through a facilitation meeting at Ahmedabad. Action: Nodal Officer
20	JSW Utkal Steel Ltd PEAL form for facilities to be provided for the proposed beneficiation cum grinding unit at different locations.	Meeting with IDCO and JSW scheduled on 19.1.2019.	IDCO to take up for discussion with JSW Action: SLFC Member(IDCO)	To be followed up for the meeting on 19.01.2019 Action: SLFC Member(IDCO)
21	Implementation Status of Approved Projects since 2015	Being followed up for meeting of Khurdha District on 16.01.2019	To be followed up for the meeting of Khurdha District on 16.01.2019.	To be followed up for the meeting of Khurdha District on 16.01.2019.

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
			Action: Nodal Officers/CGM(SLNA)	Action: Nodal Officers/CGM(SLNA)
22	M/s GV Mines Minerals & Metals Private Limited 7MTPA Iron Ore Beneficiation Plant at Guali, Koira, Dist: Sundargarh; laying of 200KM Slurry Pipe Line and a 4MTPA Iron Ore Slurry & dry stockpile at Gunduchipada Industrial Estate, Dhenkanal	Letter sent. May be dropped.	Chairman, IPICOL has verified the assessment report duly signed by the SLFC members and Steel and Mines Dept. representative, and ratified the decision to the 137 th SLFC for recommendation of Ac.154.50 of land to IDCO in favour of GV Mines Minerals & Metals Private Limited. Action: Nodal Officer	To be dropped.
23	M/s Narbheram Power and Steel Private Limited 4 MTPA Iron Ore Pelletisation Plant at Gundichapada Industrial Estate, Dist: Dhenkanal	Being followed up.	To be continuously monitored for implementation of the project. To be followed up for Ground Breaking. IDCO to facilitate for completion of balance boundary wall. Action: Nodal Officer/SLFC Member(IDCO)	To be continuously monitored for implementation of the project. To be followed up for Ground Breaking. IDCO to facilitate for completion of balance boundary wall. Action: Nodal Officer/SLFC Member(IDCO)
24	Unutilised land of Aditya Alumina Refinery at Kansariguda, Dist. Rayagada	Being followed up.	The proposal for apparel unit has been submitted. Agenda note to be prepared and land assessment to be taken up simultaneously. To be followed up for refinery unit proposal. Action: Nodal Officer	Agenda note for apparel unit to be prepared and land assessment to be taken up simultaneously. To be followed up for refinery unit proposal. Action: Nodal Officer
25	M/s Churiwal Technopack Pvt. Ltd Manufacturing unit for production of plastic bags at Paradip Plastic Park, Dist- Jagatsinghpur.	Being followed up for submission of layout plan by January, 2019 Action: Nodal Officer	To be followed up for submission of layout plan by January, 2019 Action: Nodal Officer	To be followed up for submission of layout plan by January, 2019 Action: Nodal Officer
26	Reassessment of Infrastructure requirement of M/s BPCL for setting up 2G Ethanol Bio-refinery plant at Bousingha village, Bhatli Tahasil, Bargarh Dist., Odisha.	Proceedings being communicated. May be dropped.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be dropped.
27	M/s Kejriwal Castings Limited Manufacturing unit for production of ductile iron fittings of 8,000 TPA	Being put up.	Principal Secy, Industries will review for the status of land acquisition at Kalinganagar, in the next SLFC.	Advisor, Forest Diversification, IDCO to be called for SLFC meeting. A meeting to be held at the level of

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
	Capacity at Kalinganagar Industrial Complex, Jajpur		Advisor, Forest Diversification, IDCO to be present. CGM(Land) to present the status. Action: Nodal Officer/CGM(Land)/SLFC Member(IDCO)	MD, IPICOL, including CGM(Land), IDCO, TATA & JSL to discuss on the ex-gratia matter.
28	M/s Volta Green Structures Private Limited pre-engineered building (PEB) and structural steel members of 50,000 MT capacity in Cuttack	Letter sent to the project proponent.	Reply to be sent from MD, IPICOL, indicating that land may be allotted to them at Chowdwar and not Ramdaspur, for their PEB project. Views from the proponent to be sought. Action: Nodal Officer	Letter sent to the project proponent. To be followed up for response. Action: Nodal Officer
29	M/s National Aluminium Company Ltd (NALCO) Aluminium Downstream Unit near Kamakhyanagar, Dhenkanal	Being followed up with NALCO.	EIL has indicated the cost for the assessment. Nalco to be intimated for the payment of the same to IPICOL. Action: Nodal Officer	Nalco to be intimated for the payment of the same to IPICOL. To be followed up for the meeting with RSB and NALCO. Action: Nodal Officer
30	M/s Vedanta Ltd Integrated downstream unit for production of caustic soda and chemical by-products of capacity 710 KTA(kilo tons per annum) at Dhamra, Dist- Bhadrak	Being followed up for land layout plan.	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer	
31	Issues related to Refinery division of Vedanta Limited at Lanjigarh	As mentioned over phone EIL is sending the soft copy of the draft report today.	To be followed up with EIL for early submission. Action: Nodal Officer	Report to be put up to SLSWCA.
32	M/s Tata Steel Processing and Distribution Limited (TSPDL) Manufacturing unit of Steel Doors & Windows at Kalinganagar, Jajpur	Being followed up for meeting with TATA, Vedanta, to update status of their approved projects and proposed downstream park.	Meeting to be called with TATA, Vedanta, to update status of their approved projects and proposed downstream park. Action: Nodal Officer	Meeting to be called with TATA, Vedanta, to update status of their approved projects and proposed downstream park. Action: Nodal Officer
33	Hi-TECH PIPES LIMITED Manufacturing unit of Steel Tubes and Pipes with capacity of 1,80,000 TPA at Kalinganagar, Jajpur	Being followed up for proponent visit in January	To be followed up for proponent visit in January Action: Nodal Officer/SLFC member(IDCO)	To be followed up for proponent visit in January Action: Nodal Officer/SLFC member(IDCO)
34	M/s Hindalco Industries Limited Coal Gasification Plant of 21,000	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings.	The SLFC sub-committee land assessment of 22.07 acres out of the

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
	NM3/hour(Normal meter cube per hour) at Hirakud, Sambalpur		Action: Nodal Officer	27.80 acres sought by the company, was put up to the SLSWCA, along with the proposal and was approved. This has already been intimated to the SLSWCA and noted. The same may be communicated to IDCO. Action: Nodal Officer
35	M/s Chiripal Poly Films Ltd Manufacturing unit for production of Flexible packaging of capacity 3,62,400 MTPA at Paradip Plastic Park	Follow up for layout plan is going on.	To be followed up for submission of layout plan. Action: Nodal Officer	To be followed up for submission of layout plan. Action: Nodal Officer
36	M/s Hindalco Industries Limited Aluminium Flat Rolled Product (FRP) unit of 0.375 MTPA at Lapanga, District Sambalpur	Being followed up.	To be followed up with MECON for land assessment report by 12.01.19 Action: Nodal Officer	To be followed up with MECON for land assessment report. Action: Nodal Officer
37	M/s. OMJAY EV Ltd Manufacturing unit of E-Vehicles of plant capacity 50,000 nos/ annum at Badachana, jajpur	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
38	M/s Ramky Enviro Engineers Ltd Availability of required land for setting up an integrated common hazardous waste treatment, storage and disposal facility near Jharsuguda.	Proceedings being communicated to the proponent.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up with proponent for alternate site. For the time being, it may be dropped. Action: Nodal Officer
39	M/s Hindalco Industries Limited Delay in issue necessary permission for sub-leasing of land in favour of M/s Aditya Birla Renewables Subsidiary limited, for implementation of 24MW proposed Solar power project	Demand Notice to be issued on 11.01.19	IDCO to expedite Action: Nodal Officer/ SLFC Member(IDCO)	Demand Notice to be issued on 14.01.19 Action: Nodal Officer/ SLFC Member(IDCO)
40	NTPC, Darlipali Reduction of water allocation quantity for proposed 2X 800MW thermal power plant of NTPC, Darlipali in Sundergarh District	Water reduction has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be dropped.

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
41	NHPC Limited Solar Power Plant of capacity 40 MW at Village-Landehil, Block-Jagannathprasad in the district of Ganjam.	Project has been deferred. May be dropped.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be dropped.
42	M/s C-TEL Infosystems Pvt Ltd Information technology (IT) unit for development of Internet of Things (IoT) software at EMC park (Infovalley)	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
44	M/s. Mayfair Hotels & Resorts Ltd Golf Resort at Satapada in the district of Puri	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
45	M/s HSIL Limited Glass Container manufacturing unit of capacity 1,30,000 Tonnes per Annum in the District of Cuttack	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
46	M/s StarGSM Upakaran Peripherals ESDM manufacturing Unit of 10 lakh pieces/annum capacity at Electronic Manufacturing Cluster(EMC), Infovalley	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
47	M/s Rungta Mines Limited (RML) Expansion of its Karakolha Steel Plant to 0.53 MTPA Integrated Steel Plant at Karakolha, Keonjhar with a total investment of Rs. 1,677.98 Crores.	SLSWCA has recommended the proposal to HLCA.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	Agenda to be prepared for HLCA. To be followed up for land assessment. Action: Nodal Officer
48	M/s Rungta Mines Limited (RML) Integrated Steel Plant of 0.53 MTPA capacity at Karakhendra, Keonjhar district with a total investment of Rs. 1,848.69 Crores.	SLSWCA has recommended the proposal to HLCA.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	Agenda to be prepared for HLCA. To be followed up for land assessment. Action: Nodal Officer
50	M/s Apex Circuits Pvt Ltd Manufacturing unit for production of Printed Circuit Boards (PCBs) of capacity 1,44,000 MT at EMC park (Infovalley), Dist- Khordha	Financial clarification awaited.	Financial Clarification to be sought. Action: Nodal Officer	Financial Clarification to be sought. Action: Nodal Officer
51	M/s Rashmi Smart Meters Pvt Ltd	Financial clarification awaited.	Financial Clarification to be sought.	Financial Clarification to be sought.

S. N	Issues	Action Taken	Decision Taken by SLFC (7 th January, 2019)	Decision Taken by SLFC (14 th January, 2019)
	Assembly unit for PCBs and mobile devices of capacity 336 million at EMC (Infovalley), Dist- Khordha		Action: Nodal Officer	Action: Nodal Officer
52	M/s Om Oil and Flour Mills Ltd Green field project to manufacture Spices, Pasta, Noodles, Fruit based beverages, Ready-to-cook and Ready-to-eat items at Ramdaspur	Project has been approved. Proceedings being communicated.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	To be followed up for submission of layout plan and implementation schedule. Action: Nodal Officer
53	M/s VISA Coke Limited (VCL) Expansion of its Coke Oven Plant from 0.4 MTPA to 0.6 MTPA with steam generating facilities at Kalinga Nagar Industrial Complex, Jajpur	Project has been deferred. Decision being communicated to the proponent.	To be followed up for SLSWCA proceedings. Action: Nodal Officer	Proposal has been in-principle approved, subject to submission of NOC by lenders. To be followed up. Land assessment to be done. Action: Nodal Officer
54	M/s Tirupati Graphine & Mintech Research Centre Integrated R&D centre for mineral & material technology at Gothapatana Industrial area, Bhubaneswar with an investment of Rs110.00 Crores.	Letter sent. May be dropped.	SLFC is of the view that, such projects may be encouraged. In the view of the above, IDCO may directly take up with Skill Development and Technical Education Department, for land allotment and assessment of the project. Action: Nodal Officer	To be dropped.
55	M/s Coastal Corporation Ltd Additional land at Sea Food Park Deras, due to change in the project configuration.			Land assessment to be done in consultation with an industry expert/professional. Subsequently case may be put up to SLSWCA for approval. Action: Nodal Officer
56	M/s Indian Oil Corporation Ltd. Polyester products manufacturing unit of 300-KTPA capacity at Textile park: Bhandaripokhari in the district of Bhadrak			The project will be re-considered, in entirety, as a fresh proposal, including all infrastructural requirements. Agenda note to be put up. Action: Nodal Officer

Approved

sd/-

K.C.Mohanty
CGM,SLNA